Secrt. H-46—23

L. S. G. (1923) Department.

Ordinary SERIES.

G.O. No. 1582 Law

DATED 14. 7. 23

[Despatch Abstract.]

Grant - Bellary Municipality - Trunk road - maintenance in 1922-23 - Rs 1577 - sanctioned.

C.F. 51.

Public Works **DEPARTMENT.**

In future letters, please quote No. 800 dated 1-2-23 and short title.*	Rec'd ..... Enclosures ..... Reg'd ..... Spare copies	Telephone No. Post Box No. Telegraphic Address:

Dated 30th January 23 192

WHT SECTION
28 JAN 23
CURRENT NUMBER
21

From (Name) M.R. Kharegat Esq., A.M.I.C.E.,
(Designation) Superintending Engineer, III Circle
(Address) Bellary.

To The Chief Engineer,
Public Works Department,
MADRAS.

Sir,

* Trunks Roads in the Bellary Municipality.
Annual Inspection of the Superintending Engineer for 1922-23.

The trunk road can be divided into three parts:-

(1) Railway level crossing to Gosha Hospital 2650 ft
(2) Gosha Hospital to bend near Superintending Engineer's bungalow. 3595 ft
(3) The remainder. 2085 ft
8330

Part (1) was renewed in 1921-22. It was picked up and slightly reformed with gravel. It is very dusty and is now full of small depressions and requires renewals next year. This part of the road receives most traffic and requires thorough renewal with at least 3" of hard metal and 1" gravel. The side drainage also requires attention.

Part (2) has been put in thorough good order thisyear with a proper surface and section and attention to side drains. A new culvert has also been constructed. There are however indications of rapid wear. It is suggested that at least 3" of metal be used on these roads and that the Steam Poller belonging to the District Board be hired and used for consolidation work.

The berms and drains require maintenance to avoid deterioration. Two sign posts are required on the road in this section.

Part (3) . No work has been done during the year on this section

The total expenditure on the Municipal roads including cost of metal paid last year comes to Rs. 1,708/-. The total work done up to date including cost of metal collected last year and spread comes to Rs. 1,832/-. It is recommended that the Municipality be paid the full grant for 1922-23.

31/1/23

For Superintending Engineer,
III Circle, Bellary.

31/1/23

K.R. 31/1/23.

3

Public Works Department.



Copy of Note by the Chief Engineer, P.W.D., No. 137-M-6 dated the 20th February 1923.

The inspection reports of the Superintending Engineer, III Circle on the trunk roads maintained by the Municipalities of Chittoor and Bellary for the year 1922-23 are forwarded to Government for communication to the respective Municipalities for attention.

2. The expenditure incurred by the Chittoor Municipality during the year may be reimbursed to the extent of grant permissible, after obtaining from the Superintending Engineer a further report to the effect that the defects noticed have been rectified.

3. The grant of Rs. 1,000/- may be paid to the Bellary Municipality for the year.

P.S./6-7/23.

C.F. 29—5,000 —7-1-21.

DEPARTMENT.



Received ..... 192 . *Registered* 14853 192 .

Subject.

Grants-- Trunk Roads—

ENCLOSURES.
No. .....
.....
Spare copies .....

Rajan S.C.Q. No. 126/21.6.23

Station Bellary, *Dated the* 19th June 192

M.R. Ry.

From (Name) Rao Bahadur M.Gopaleswami Mudaliar, Avl, B.A., B.L.,

(Designation) Chairman, Municipal Council, Bellary.

To The Secretary to the Government of Madras,

Local Self Government Department.

Madras.

Sir,

With reference to Government Memorandum No.10357-1, L & M., dated 4th May 1923, I have the honour to furnish the information called for by the Government in connection with the Trunk roads.

1. Total expenditure incurred on the Trunk roads (excluding charges on account of establishment, tools and plant) Rs: 1852-7-2.

2. Value of metal collected but not spread nil.

3. Net expenditure on roads Rs: 1852-7-2.

4. Add percentage charges om item(3) Establishment and Tools and plant nil

5. No grant for the collection of metal made during the year 1921—22 was received. Hence the whole amount of

P.t.o.

expenditure Viz: RS:1852-7-2 is payable to the Municipality.

6. In view of the low ebb of the financial condition of this Municipality I request that this amount may be immediately paid.

I have the honour to be,

Sir,

Your most obedient servant,

K.n.s.20/6.

V:C h a i r m a n.

20/6/25

(13)

L.S.G. Department.

Confidential, from the Collector, Bellary
No. 726 dtd 6-7-23

ORDER:- 1582 dtd 14.7.23.
No.

The inspection notes of the Superintending Engineer on the trunk roads in the Bellary Municipality and the remarks of the Chief Engineer thereon are communicated to the Muni. Council for necessary action.

2. The Government are pleased to sanction to the Bellary Muni. Council (which is the by-decision submitted) a grant of Rs. 1577/- towards the cost of maintaining the trunk roads in the ~~District~~ Municipality during 1922-23. The Accountant General is requested to place the amount at the disposal of the Muni. Council at an early date. The amount will be met from the provision of Rs.15.41 lakhs made in the Civil Budget Estimate for 1923-24 under 41 A Civil works - grants in aid contributions - grants to local bodies for the maintenance of trunk roads.

DESPATCHED
16 JUL 1923

14.7

9.7.23 (Recd 9.7.23)

9.7.23

To the L.S.G. Bellary (with a copy of the S.E.'s note)

" Examiner of L.F. Accts
" A.S. thro' Finance
" Finance Department
" C.E.D.

Copy to S.E. 5th

Note — Please see para 3 of the Examiner's letter. The metal collected in 1921-22 was spread in 1922-23 and has been included

2 / B

Cc

in the accounts 1922-23.
One of the maximum grants
for 1922-23 (Rs 15-7/) can
be given. The SE + the
CE recommend the pay-
ment of the maximum
admissible. The draft
order may be sent to
finance for acceptance

pp 2 + 3 cf

KB
7.7.23

Ikla
9.7.23

L. S.G.no-14853-I & M
10-7-23.



Finance

Complied in finance-
bill. Please put up
last years proceedings when
sending these files to finance
in future.

Ikla 11/7/23

7.C 4754 B2-1
12-7-23

Adl.

L. SS



The draft may now issue —
The Registry of the finance dept
cancelled - The last years proceedings
was already in the file in the
particular case.

Ikla
13.7.23

KB
12-7-23.